EXTENSION OF TIME PROPOSAL

1	[redacted] of work	Construction of Additional 1st floor (Ambedkar bhavan) in Ward no. 07
2	Amount of Work Portion	
3	Estimated Cost	25.00 lks
4	Name of contractor	Technical Manager K.R.I.D.L
5	Agreement No.	588/13-14
6	No. and date under which work order issued	588/13-14, dt. 3/3/14
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	60 days
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Site litigation delayed completion of work. AEE Recommendation can be approved
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

FC
SE

D. K. Madhusudhan
Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92